# Pool opening and closing checklist

- [ ] Opening: remove and clean cover
- [ ] Opening: reconnect pump, filter and salt cell
- [ ] Opening: fill to operating level
- [ ] Opening: test and balance water before adding salt
- [ ] Opening: add salt, circulate 24 hours
- [ ] Closing: clean the salt cell
- [ ] Closing: balance water
- [ ] Closing: lower water and blow out lines (freezing climates)
- [ ] Closing: store the cell indoors if recommended

## Notes